EXTENSION OF TIME PROPOSAL

1	Name of work	Providing sign boards and ornamental boards in ward no:04, Yelahaka Division
2	Amount of work portion	
3	Estimated Cost	Rs.8.00 lakhs
4	Name of Contractor	C Raju
5	Agreement no	
6	No and date under which work order issued	No 85. dt 18/07/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	17-10-2019
9	Date of receipt of application in the Sub Division office	17-10-2019
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for providing & fixing of Sign Boards
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	–
14	Time now applied for	107 days
15	Date of recommanding time 2nd extension	–
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	107 days
19	Cost work charged establishment charged on the work after the expairy original period	–
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the I E and the daily rate of penalty proposed	Imposed penalty @ Rs 25/- day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ